NO:NC/PMC/W-03/2019-20/AL

Date: 30-05-2019

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Development Of Roads and Drains From 1st Cross to 10th Cross in Attur Layout and Surrounding Areas in Ward no.3

Item	Description of work	Unit	Qty
1	Earthwork in execavation for foundation of structure like culverts, retaining wall etc., as per drawing and technical specification, including setting out,	Cum	4802.23
2	Plain cement concrete M 10 mix with crushed stone aggregate 40mm nominal size mechanically mixed, placed in foundation and compacted by vibration	Cum	784.51
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite	Cum	1135.51
4	Providing TMT steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, palcing in position, lapping and / or welding wherever	MT	73.79
5	Providing and laying in position plain cement concrete of mix 1:2:4 for sub-structure works like culverts, retaining wall, etc., with cement @ 240 kgs, 40mm	Cum	147.05
6	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel	Sqm	2483.55
7	Providing and fixing RCC precast cover slab of 250mm thick made out of CC 1:2:4 and jelly 20mm and down size with steel reinforcement, including form work,	Sqm	20.40
8	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete, 10 cms thick.	Sqm	465.45
9	Providing two line dressing to granite stone slab / granite stone masonry as per specifications	Sqm	465.45

With respect to the above subject & name of the work, we have inspected the work and the Quantity and

Thanking you,

With Regards,

For Newzen Consultants Bangalore

Newzen Consultants Bangalore